

# Timeline Memorandum — Key Dates and Events

Matter: Acme Manufacturing, Inc. v. Ridgeway Industrial LLC — Contract Dispute | Sensitivity: INTERNAL | Allowed

## Timeline

Mar 1, 2025: Agreement executed. Apr 1, 2025: Deposit paid. May 30, 2025: Contract delivery deadline. Jun 10, 2025: Partial shipment arrives. Jul 20, 2025: Acme issues written notice of delay and nonconformance. Aug 4–14, 2025: Attempted acceptance testing; throughput targets not met. Sep 2, 2025: Ridgeway requests additional time to cure.

## Open Questions

Whether Acme's notice triggered the 15-day cure period; whether Ridgeway's conduct qualifies as willful misconduct; and whether Acme can recover operational downtime as damages under the limitation clause.